

# GPX SERVICES

## Monthly Operations Summary

**CLIENT:** SANDFIRE RESOURCES

**LOCATION:** Borroloola Project

**JOB #:** 2611

**MONTH:** July 2006

Production Days 14.0

Standby Days 0.0

Down Days 0.0

Mobilisation 2.0

Total Days 16

Crewleader: Francis Thomson

DATE	SURVEY TYPE	AREA	PRODUCTION	COMMENTS
16-07-06		Coppermine Creek	1.0 Mobilisation	Barkly Homestead to Lorella Springs
17-07-06	P-D IP	Coppermine Creek	1.0 Production	Build 558200mE
18-07-06	P P-D IP	Coppermine Creek	1.0 Production	Finish building 558200mE and read
19-07-06	P-D IP	Coppermine Creek	1.0 Production	Finish 558200mE. Start building 557550mE
20-07-06	P-D IP	Coppermine Creek	1.0 Production	Read 557550mE
21-07-06	P-D IP	Coppermine Creek	1.0 Production	Finish 557550mE
22-07-06	P-D IP	Coppermine Creek	1.0 Production	Set up 557000mE
23-07-06	P-D IP	Coppermine Creek	1.0 Production	Read 557000mE
24-07-06	P-D IP	Coppermine Creek	1.0 Production	Set up 556800mE
25-07-06	P-D IP	Coppermine Creek	1.0 Production	Read 556800mE
26-07-06	P-D IP	Coppermine Creek	1.0 Production	Set up 558550mE
27-07-06	P-D IP	Coppermine Creek	1.0 Production	Read 558550mE and set up 556050mE
28-07-06	P-D IP	Coppermine Creek	1.0 Production	Read 556050mE
29-07-06	P-D IP	Coppermine Creek	1.0 Production	Build 555800mE and start to read
30-07-06	P-D IP	Coppermine Creek	1.0 Production	Read and finish 555800mE
31-07-06		Coppermine Creek	1.0 Mobilisation	Demobilise