Level 7, 151 Macquary St Sydney NSW 2000, Australia

DAILY DRILLING REPORT

Satphone Drillstralis: 0147 141 886 Satphone IOG: 0420 369 871

Geo: 040 6693 779

WELL	BCF SC 04
Report number	1
Report for	18/07/2014
Date report submitted	19/07/2014
Weather	sunny
Days from Spud	0

Permit	EP184
Rig	Hydco1200G
Spud Date	18/07/2014
Prognosed TD	100 m ± 20
RT - GL	1.4 m
GL - Elevation	45 m

WELL	BCF SC 04		Permit	EP184	#
Report number	1		Rig	Hydco1200G	
Report for	18/07/2014		Spud Date	18/07/2014	IMPERIAL
Date report submitted	19/07/2014		Prognosed TD	100 m ± 20	INTERIAL
Weather	sunny		RT - GL	1.4 m	W OIL & GAS
Days from Spud	0		GL - Elevation	45 m	
HSE			No Incidents,	Accidents or Spil	lls.
			Drilling		
Last casing set @ [m]	N/A		Size [inch]	N/A	
Starting depth (6 am) [m]	0				
Finishing depth (6 pm) [m]	50.6				
Days progress [m]	50.6				
Summary of operations carried out	Mobilisation, R	ig up, drill surfa	ce conductor to 6m,	drill top hole to 5	0.6m
	Time	Duration [h:min]	Depth [m]		Operation
	10:15	2:45	0	Move rig and se	
Operations Break Down	13:00	3:00	50.6		conductor to 6m, set 7" PVC conductor 4" top hole section to 50.6m
	16:00	0:30	50.6	Trip out 6-1/4" g	ear
	16:30	0:30	50.6		casing to 50.6m
	17:00	0:30	50.6	Trip in hole HQ	
	17:30	0:30	50.6 Travel back to camp		amp
Summary of the Next 24hrs	Start HQ coring				
			ation Description		
Lithology description	Depth from [m]	Depth to [m]	Background gas (Units)	Gas peak [ppm]	Formation name
Dull red to yellow highly weathered Iron Stone	0	6	N/A	N/A	
Light greyto dark green grey Siltstone with minor chert and shale	6	50.6	N/A	N/A	
Estimated daily and		vell costs		Sur	veys
Yesterday	\$	-	Date	Depth [m]	Deviation [°]
Daily Costs	\$	16,700.00			
Cumulated	\$	16,700.00			
Pre-job safety	meeting reco	ord		Personel	l on drillsite
Date	Place	# of ppl	Drill crew - DRILLS	STRALIS	3
18/07/2014	Roper Bar	10	Logger - ACS		0
			Geologist		1
			Cultural monitor		4

DAILY DRILLING REPORT

Level 7, 151 Macquary St Sydney NSW 2000, Australia Satphone Drillstralis: 0147 141 886 Satphone IOG: 0420 369 871

Geo: 040 6693 779

WELL	BCF SC 04	Permit	EP184
Report number	2	Rig	Hydco1200G
Report for	19/07/2014	Spud Date	18/07/2014
Date report submitted	20/07/2014	Prognosed TD	100 m ± 20
Weather	sunny	RT - GL	1.4 m
Days from Spud	1	GL - Elevation	45 m



	Drilling
Last casing set @ [m]	50.6
Starting depth (6 am) [m]	50.6
Finishing depth (6 pm) [m]	70.06
Days progress [m]	19.46
Summary of operations	Core 40 45m of new formation 2 hit tring due to extremely hard formation

carried out Core 19.46m of new formation.2 bit trips due to extreamly hard formation.

	Time	Duration [h:min]	Depth [m]	Operation
	6:00	0:10	50.6	Prestart meeting
	6:10	0:20	50.6	Wait on transport
	6:30	1:00	50.6	Set up water and flush
Operations Break Down	7:30	4:30	60.06	Drill to 60.06m
	12:00	0:30	60.06	Bit change 1
	12:30	0:30	60.06	Bit change 2
	13:00	4:30	60.06	Drill out natrix
	15:00		70.06	Drill to 70.06
	17:30	0:00	70.06	Chopper home

Summary of the Next 24hrs

Ream from 50.6 m to 70.06 m with 6-1/4" hammer bit and try to get through siderite formation with hammer, than start coring again.

		Form	ation Descriptio	n	
Lithology description	Depth from [m]	Depth to [m]	Background gas (Units)	Gas peak [ppm]	Formation name
Light grey to grey and pink banded siderite, with abundant chert nodules and possible tuff bands. Extreamly abbrasive.	50.6	70.06	N/A	N/A	
Estimated daily and cumulative well costs			Sur	veys	
Yesterday	\$	16,700.00	Date	Depth [m]	Deviation [°]
Daily Costs	\$	20,500.00			
Cumulated	\$	37,200.00			

Cultiviated	Ψ	37,200.00			
Pre-job safety meeting record			Personel	l on drillsite	
Date	Place	# of ppl	Drill crew - DRILLST	RALIS	3
19/07/2014	Roper Bar	10	Logger - ACS		1
			Geologist		1
			Cultural monitor		4

DAILY DRILLING REPORT

Level 7, 151 Macquary St Sydney NSW 2000, Australia Satphone Drillstralis: 0147 141 886 **Satphone IOG:** 0420 369 871

Geo: 040 6693 779

WELL	BCF SC 04	Permi
Report number	3	Rig
Report for	20/07/2014	Spud
Date report submitted	21/07/2014	Progn
Weather	sunny	RT - G
Days from Spud	2	GL - E

Permit	EP184
Rig	Hydco1200G
Spud Date	18/07/2014
Prognosed TD	100 m ± 20
RT - GL	1.4 m
GL - Elevation	45 m



HSE

No Incidents, Accidents or Spills.

	Drilling
Last casing set @ [m]	50.6 Size [inch] 4-1/2" HWT
Starting depth (6 am) [m]	70.06
Finishing depth (6 pm) [m]	96.06
Days progress [m]	26
Summary of operations	

carried out

Hammer 14.3m with 5-3/4" hammer, core 11.27m to 96.06m.

	Time	Duration [h:min]	Depth [m]	Operation
	6:00	0:10	70.06	Prestart meeting
	6:10	0:20	70.06	Wait on transport
	6:30	0:30	70.06	Prestart and built air
	7:00	1:30	70.06	Trip out HQ and HWT
	8:30	0:30	60.06	Change over to 4" hammer with 5-3/4" bit
Operations Break Down	9:00	0:30	60.06	Trip in hole with 4" hammer with 5-3/4" bit
	9:30	1:00	60.06	Open HQ hole from 50.6 to 70.06m to 5-3/4"
	10:30	1:00	84.79	Air hamer from 70.06 to 84.79m
	11:30	0:30	84.79	Trip out hammer
	12:00	0:30	84.79	Run in hole HWT casing to 84.79m
	12:30	0:30	84.79	Trip in hole HQ, running Hardcore 12
	13:00	4:30	96.06	Drill core hole to 96.06
	17:30	0:30	96.06	Chopper home

Summary of the Next 24hrs | Continue coring to 120m

	Formation Description							
Lithology description	Depth from [m]	Depth to [m]	Background gas Gas peak (Units) [ppm]		Formation name			
Light grey to grey and pink banded Sideritic Shale , with abundant chert nodules. Extreamly abbrasive.	70.06	95	N/A	N/A	Saint Vidgeon			
Dark black shale with interbedded light grey bands and minor carbonate nodules	95	96.06	N/A	N/A	Saint Vidgeon			
Estimated daily and	cumulative w	ell costs		Sur	veys			
Yesterday	\$	37,200.00	Date	Depth [m]	Deviation [°]			
Daily Costs	\$	20,500.00						
Cumulated	\$	57,700.00						
Pre-job safety	meeting reco	ord		Persone	ll on drillsite			
Date	Place	# of ppl	Drill crew - DRILLS	STRALIS	3			
20/07/2014	Roper Bar	16	Logger - ACS		1			
			Geologist		2			
			Cultural monitor		3			

DAILY DRILLING REPORT

Level 7, 151 Macquary St Sydney NSW 2000, Australia Satphone Drillstralis: 0147 141 886 Satphone IOG: 0420 369 871

Geo: 040 6693 779

BCF SC 04	ĺ
4	Ì
21/07/2014	
22/07/2014	
sunny	l
3	
	4 21/07/2014 22/07/2014

Permit	EP184
Rig	Hydco1200G
Spud Date	18/07/2014
Prognosed TD	100 m ± 20
RT - GL	1.4 m
GL - Elevation	45 m



HSE

No Incidents, Accidents or Spills.

Drilling							
Last casing set @ [m]	84.79 Size [inch] 4	I-1/2" HWT					
Starting depth (6 am) [m]	96.06						
Finishing depth (6 pm) [m]	120						
Days progress [m]	23.94						
Summary of operations							

carried out HQ core from 96.06 to 120m

	Time	Duration [h:min]	Depth [m]	Operation
	6:00	0:10	96.06	Prestart meeting
	6:10	0:50	96.06	Drug test
Operations Break Down	7:00	0:30	96.06	Transport to work
Operations Break Down	7:30	4:30	108.06	Drill to 108.06m
	12:00	1:00	108.06	Bit change. Run Hradcore 10
	13:00	4:00	119.95	Drill to 199.95m
	17:00	0:30	119.95	Trip out ready to log
	17:30	0:30	119.95	Chopper home
î		•	•	•

Summary of the Next 24hrs Log well, cement to surface and install signage.

		Form	ation Descriptio	n		
Lithology description	Depth from [m]	Depth to [m]	Background gas Gas peak Formation (Units) [ppm]		Formation name	
Light grey to grey carbonacious Shale with mudstone bands and possible pink tuff bands.	arbonacious Shale with udstone bands and 96.06 120		N/A	N/A	Saint Vidgeon	
Estimated daily and	cumulative w	ell costs	Surveys			
Yesterday	\$	57,700.00	Date	Depth [m]	Deviation [°]	
Daily Costs	\$	20,500.00				
Cumulated	\$	78,200.00				
Pre-job safety	meeting reco	ord		Persone	ll on drillsite	
Date	Place	# of ppl	Drill crew - DRILLS	TRALIS	3	
21/07/2014	Roper Bar	16	Logger - ACS		1	
			Geologist		2	
			Cultural monitor		3	

DAILY DRILLING REPORT

Level 7, 151 Macquary St Sydney NSW 2000, Australia Satphone Drillstralis: 0147 141 886 Satphone IOG: 0420 369 871

Geo: 040 6693 779

WELL	BCF SC 04	Po	Permit	EP184
Report number	5	R	Rig	Hydco1200G
Report for	22/07/2014	Si	Spud Date	18/07/2014
Date report submitted	23/07/2014	Pi	Prognosed TD	100 m ± 20
Weather	sunny	R'	RT - GL	1.4 m
Days from Spud	4	G	SL - Elevation	45 m



HSE No Incidents, Accidents or Spills.

	Drilling
Last casing set @ [m]	84.79 Size [inch] 4-1/2" HWT
Starting depth (6 am) [m]	120
Finishing depth (6 pm) [m]	120
Days progress [m]	0
a :	

Summary of operations carried out Log well and cement to surface.

Time	Duration [h:min]	Depth [m]	Operation	
6:00	0:10	120	Prestart meeting	
6:10	3:20	120	Wait on fog to clear to be able to land chopper safely	
9:30	4:30	120	Wireline logging, dummy, DEV GR FTC, RES IP, FWS and density	
14:00	1:00	120	POOH HWT casing	
15:00	0:30	120	Cement to 90m	
15:30	1:00	120	Cement to surface	
16:30	1:00	120	Pack up, ready to move to next site	
17:30	0:30	120	Chopper back to camp	
	6:00 6:10 9:30 14:00 15:00 15:30	Time [h:min] 6:00 0:10 6:10 3:20 9:30 4:30 14:00 1:00 15:00 0:30 15:30 1:00 16:30 1:00	Time [h:min] Depth [m] 6:00 0:10 120 6:10 3:20 120 9:30 4:30 120 14:00 1:00 120 15:00 0:30 120 15:30 1:00 120 16:30 1:00 120	

Summary of the Next 24hrs Install signage and move to new location.

		Form	nation Descriptio	n			
Lithology description	Depth from [m]	Depth to [m]	Background gas (Units)	Gas peak [ppm]	Formation name		
Estimated daily an	d cumulative w	rell costs	Surveys				
Yesterday	\$	78,200.00	Date	Depth [m]	Deviation [°]		
Daily Costs	\$	16,700.00	22/07/2014	120.00	10.00		
Cumulated	\$	94,900.00					
Pre-job safe	ty meeting reco	ord	Personell on drillsite				
Date	Place	# of ppl	Drill crew - DRILLS	STRALIS	3		
22/07/2014	Roper Bar	16	Logger - ACS		1		
			Geologist		0		
			Cultural monitor		3		

DAILY DRILLING REPORT

Level 7, 151 Macquary St Sydney NSW 2000, Australia Satphone Drillstralis: 0147 141 886 Satphone IOG: 0420 369 871

Geo: 040 6693 779

WELL	BCF SC 04	Permit	EP184
Report number	6	Rig	Hydco1200G
Report for	23/07/2014	Spud Date	18/07/2014
Date report submitted	24/07/2014	Prognosed TD	100 m ± 20
Weather	sunny	RT - GL	1.4 m
Days from Spud	5	GL - Elevation	45 m



No Incidents, Accidents or Spills.

Drilling							
Last casing set @ [m]	84.79	Size [inch]	4-1/2" HWT				
Starting depth (6 am) [m]	120	•	•				
Finishing depth (6 pm) [m]	120						
Days progress [m]	0						
Summary of operations	Dofinal PnA.						

Operations Break Down	Time	Duration [h:min]	Depth [m]	Operation	
	6:00	0:10	120	Prestart meeting	
	6:10	0:20	120	Wait on chopper	
	6:30	2:00	120	Move rig of site to next drilling location.	
	8:30	9:00	120	Install wellsign, rehab well pad and take final pictures.	
	17:30	0:30	120	Transport back to camp	

Summary of the Next 24hrs

carried out

Formation Description								
Lithology description	Depth from [m]	Depth to [m]	Background gas (Units)	Gas peak [ppm]	Formation name			
Estimated daily and cumulative well costs			Surveys					
Yesterday	\$	78,200.00	Date	Depth [m]	Deviation [°]			
Daily Costs	\$	16,700.00	22/07/2014	120.00	10.00			
Cumulated	\$	94,900.00						
Pre-job safety meeting record			Personell on drillsite					
Date	Place	# of ppl	Drill crew - DRILLSTRALIS		3			
23/07/2014	Roper Bar	16	Logger - ACS		0			
			Geologist		1			
			Cultural monitor		3			