

**DAILY GEOLOGICAL REPORT**DATE: 23 Nov 2011  
REPORT NO.: 5  
( associated DDR # 5 )**WELL: Surprise 1**

RIG	Hunt Rig #3	RIG TYPE	Land
COMPLETION TYPE		TARGET	Stairway Sandstone, Pacoota Sandstone
Depth at Midnight (MD)	m	SPUD DATE	
DAYS SINCE SPUD	0.00 ( Days on well: 4.29)	LAST CASING	9.625 in @ 1,450.00 m MD
PRESENT DEPTH MD	m	BACKGROUND GAS	0.00 Unit
24 Hr Progress	0.00 m	MAX GAS	0.00 Unit
AVERAGE ROP	m/h	ECD	
Operations Status @ 0600hrs	Continue running in with 4" DP	ESTIMATED PORE PRESSURE	
PROGNOSSED TD	MD TVD		

**Well Details**

Latitude:	23.00° 42.00" 50.76' South	UTM(N/S):	7377073N m N	RT - MSL:	3.66 m RT GL
Longitude:	129.00° 59.00" 36.09' East	UTM(E/W):	601261E m E	GL Elevation:	545.0 m

**Operations Summary and General Remarks**

OPERATION SUMMARY:	Continue running in with 4" drill pipe from 2213m to 2297m. Tagged plug #1 with 20,000Klbs at 2297m. POOH from 2297m to 244.5mm casing shoe @1450m (wiper trip). Continued POOH to test BOP. Pick up BHA.
LITHOLOGY SUMMARY:	
HYDROCARBON SHOWS:	
NEXT OPERATION:	RIH to Cement plug #1 @ 2297m - drillout cement and clean out old hole section.

**Well Geologist**

Aaron Heugh/Kevin Rogers