

**DAILY GEOLOGICAL REPORT**DATE: 20 Dec 2011
REPORT NO.: 32
(associated DDR # 32)**WELL: Surprise 1**

RIG	Hunt Rig #3	RIG TYPE	Land
COMPLETION TYPE		TARGET	Stairway Sandstone, Pacoota Sandstone
Depth at Midnight (MD)	2,732.0 m	SPUD DATE	19 Nov 2011
DAYS SINCE SPUD	31.29 (Days on well: 31.29)	LAST CASING	7.000 in @ 2,730.00 m MD
PRESENT DEPTH MD	2,732.0 m	BACKGROUND GAS	Unit
24 Hr Progress	0.00 m	MAX GAS	Unit
AVERAGE ROP	1.00 m/h	ECD	
Operations Status @ 0600hrs	pull out of hole from 2427m	ESTIMATED PORE PRESSURE	
PROGNOSSED TD	2,732.0m MD TVD		

Well Details

Latitude:	23.00° 42.00' 50.76" South	UTM(N/S):	7377073N m N	RT - MSL:	3.66 m RT GL
Longitude:	129.00° 59.00' 36.09" East	UTM(E/W):	601261E m E	GL Elevation:	545.0 m

Operations Summary and General Remarks

OPERATION SUMMARY:	Mill window in casing, 2423 2426m, metal and cement to surface
LITHOLOGY SUMMARY:	no new lith at report time. Predom red brwon slty claystone after midnight.
HYDROCARBON SHOWS:	nil
NEXT OPERATION:	finish mill, Pull out for bit and MWD

Prognosis and Preliminary Correlation

Top	Actual Depth (3.66 m RT GL)			Prognosis	H/L	Pick Criteria	Remarks
	MD	TVD	TVD(GL)	MD			
Undiff Pertinjarra	778.46	778.46	774.80	758.46	20.0 L		
Parkes	1,294.46	1,294.46	1,290.80	1,302.46	8.0 H	Lith	Lithology change
Mereenie Fm	1,760.00	1,760.00	1,756.34	1,782.46	22.5 H	ROP	ROP and Lithology Change
Stokes	2,275.00	2,275.00	2,271.34	2,449.46	174.5 H	E-log	Lithology Change
Stairway FM	2,447.00	2,447.00	2,443.34	2,579.46	132.5 H	E-log	Lithology Change
Horn Valley Siltstone	2,561.00	2,561.00	2,557.34	2,654.46	93.5 H	E-log	Lithology Change
Pacoota Sst	2,613.00	2,613.00	2,609.34	2,692.46	79.5 H	Lith	Clean water wet P1

Well Geologist

Lindsay Cullen/ Mike Harrison