



WELL: Blamore-1	REPORT No. 22	DAYS FROM SPUD: 22	DATE: 27th July 2008, 0600hrs
EP 93	LAST DEPTH: 2128m	MIDNIGHT DEPTH: 2128m	PROGRESS: 0m
Exploration Well		RT ELEVATION: 146.1m KB ELEVATION: 146.5m	PTD: 2506m RIG: Hunt Rig 2
Location: Lat : S 25.336134 Long : E 136.146246		GROUND LEVEL: 142m	LAST SURVEY: 1365m 1.5 degrees
NEARBY WELLS: Colson-1, McDills-1		GEOLOGISTS: M Harrison / P Elliott	
PREVIOUS OPERATIONS (24 hrs): Recovered fish down to 2064m at intended back-off point. Pull out of hole leaving fish of bit, 5 drill collars and 2 stabilizers in hole. Conduct BOP test. Make up rerun 8½" bit and drill collars. Run in hole with 34 stands of drill-pipe. Pull out same 34 stands and lay down. Make up BHA and run in hole for wiper trip picking up 34 stands of hard-banded drill-pipe. Run in hole to 520m.			
06:00 OPS: Working through obstruction at approximately 1340m in Triassic Walkandi Formation.			
HYDROCARBON SUMMARY No shows were observed.			

Formation Tops	Prognosed Depths		Wellsite Depths		Difference High / Low To Prog
	(mKB)	(mSS)	(mKB)	(mSS)	
Blamore-1 Prelim. RT m					
Surficial & Namba Fm	4.5	0	4.1	0	
Eyre Fm			30		
Winton Fm	164.5	-18	145	+1.5	+19.12
Oodnadatta Fm	664.5	-518	635	-488.5	+29.1m
Toolebuc Fm			835 (?)	-688.5	
Bulldog Shale	851.5	-705	865 (?)	-718.5	+13.5m
Cadna-owie Fm	1061.5	-915	951	-804.5	+110.5m
Murta Fm			965	-818.5	
Algebuckina Sandstone	1083.5	-937	983	-836.5	+100.5m
Poolowanna Formation	1543.5	-1397	1275??		
Peera Peera Formation					
Walkandi Formation			1285.5	-1139	
REVISED			1369.5	-1223	
Purni Formation	1727.5 (1472)**	-1581	1503m	-1486.5m	+224m (-16.1m)
Tirrawarra Sandstone					
Crown Point Formation	1918	-1742	2098	-1951.5	-180m
Warburton Basin					
TD					

(1) / (2) = Primary / Secondary oil objectives. Note: ** Revised prognosis using stacking velocities, numbers bracketed

