

PR 92-144

OPEN FILE

ROSS 1
DAILY DRILLING REPORT

ONSHORE

ONSHORE


PR 92-144

DS



Pacific Oil & Gas Pty Limited

(INC IN VICTORIA)

2/10 WILKINSON STREET, ALICE SPRINGS

PO BOX 38
ALICE SPRINGS NT 5750
TELEPHONE (089) 53 0229
FACSIMILE (089) 53 0324

FACSIMILE MESSAGE

No. of pages 4
(Incl. cover page)

RECEIVER:

SENDER:

COMPANY NAME: N.T.D.M.E.

NAME: TONY KRES

ATTENTION: DUSAN SADJAK

PHONE: 0071 14051

FAX NO:

DATE: 6 - 6 - 91

TIME SENT:

PRIORITY

Routine:

Urgent:

Top Priority:

Confidential:

MESSAGE:

DAILY DRILLING REPORTS FOR ROSS #1
EPINT

Note Peter Snapp phoned 11/6/91 (DME Alice Springs) - good fresh water zones encountered and if no H/C encountered could complete as water well. I advised Pacific OG should submit completion (water) program instead of abandonment program for approval

ES/111





Pacific Oil & Gas Pty Limited

DAILY DRILLING REPORT

WELL: Ross #1 REPORT NO: 2 DATE: 6/6/91
 DEPTH AT 0:500: 101.5m OPERATION AT: 0600 HRS W.O.C.
 HOLE MADE IN 24 HRS: 89.5m HRS ROTATING: 13 1/2 FORMATION: ? ARKWORTHUNA
 RATE: 4.4 mins/m DRILLING WT: 2-3 RPM: 40 PUMP PRESSURE: 200 PSI
 (AIR COMPRESSOR)
 LAST CASING DETAILS (DEPTH, WEIGHT, GRADE): 9 5/8" CONDUCTOR @ 12m
 SURVEYS: N/A ROCK TYPE: DOLOMITE MINOR SILTSTONE

MUD AIR DRILLING

Time	Wt	Visc	FL (ml)	Cake	pH	Sand	PV	YP	Chlorides

BITS

No	Size	Make	Type	Jets	Serial	From	To	Metres	Hrs	Wt	RPM	Pump	Condition
2	8"	DRILQUIP	T17 HAMMER	-	-	12	101.5	89.5	13 1/2	2-3	40	-	GOOD

CORING DATA

RUN NO	FROM	TO	HOURS	RECOVERY	CUM CUT	CUM REC	REMARKS
N/A							

OPERATION SUMMARY

* REPORT FROM MIDNIGHT 4/6/91 TO 0600 6/6/91

0000 TO 0	W.O.C.
0700 TO 1000	HAMMER 12 - 32m
1000 TO 1030	REPAIR KELLY
1030 TO 1330	HAMMER 32 - 52m. HAMMER STOPPED FIRING COULD NOT RESTART
1330 TO 1600	P.O.O.H. STRIP HAMMER, REPLACE VALVE & TEST, RIH. REPLACE WATER SWIVEL
1600 TO 2145	HAMMER 52 - 86m
2145 TO 2215	PIPE STUCK AFTER CONNECTION - FREE APE
2215 TO 2400	HAMMER 86 - 101.5m
0000 TO 0100	C & C PUMP 30 bbl GEL MUD DOWN HOLE - NO RETURNS TO SURFACE
0100 TO 0230	P.O.O.H. LAY DOWN 6" DC'S AND 8" HAMMER
0230 TO 0530	RUN 7" CASING. RIG UP CEMENTING LINES
0530 TO 0600	MIX CEMENT (8.5 bbls CLASS 'A' WITH 0.05% CFA-3)

