

SIMPSON-1 HUNT RIG 2



DAILY DRILLING REPORT

Form CP-301

REPORT DATE: 29-Sep-08

REPORT NO. Rig move 8

MIDNIGHT DEPTH m :

PREVIOUS DEPTH m :

PROGRESS m :

2400 - 0600 UPDATE : WAIT ON DAYLIGHT.

FORWARD PLAN : CONTINUE RIGGING UP AT SIMPSON-1. RAISE DERRICK. RECEIVE LAST LOADS FROM CBM 93-1.

BIT PERFORMANCE			MUD PROPERTIES		ADDITIVES	PUMP DATA		
						1	2	
Bit Number			Weight ppg/SG			Type		
Size			Vis			Bore x Stroke		
Serial No			API WL			SPM		
Manufacturer			FC			GPM @ 95% n		
Type			PV/YP			Pressure		
IADC Code			Gels			SPR SPM		
Jets			% Solids			SPR Pressure		
Depth In			% Sand			FUEL	USED	ON-SITE
Depth Out			MBC ppb			RIG		21450
Drilled			pH			CAMP	200	6400
Hours			Chloride			PERSONNEL ON SITE		
ROP m/hr			Hardness			COMPANY	NO.	
WOB x 1000lb			F/line Temp °C			Central Petr.	1	
RPM			PHPA ppb			Hunt	21	
AV DP/DC fpm			KCL % by wt			BHI mud loggers	2	
J.V. fps			COSTS	MUD	WELL	KJM	10	
BIT HHP/sq in			Previous					
Condition			Daily					
BHA No.			Cum					
BHA DETAILS:								
SURVEYS:								

FROM	HRS	OPERATIONS SUMMARY
0:00	6.0	WAIT ON DAYLIGHT.
6:00	12.5	AT CBM 93-1: LOAD 8 TRAILERS, DEPART AT 14:00 HRS.
		AT SIMPSON-1: CONTINUE RIGGING UP. STAND A-LEGS, FIT REAR STAIRS TO RIG FLOOR, SPOOL DEAD MAN LINE,
		REMOVE OIL SOAKED BRAKE BANDS, INSPECT CHAINS. INSPECT CROWN AND Travelling BLOCK SHEAVES.
		CHECK PRECHARGE/KOOMEY BOTTLES. SPOT WATER TANK. INSTALL DOGHOUSE. MOVE Sleeper Shack FROM
		W/WELL DRILLERS CAMP TO SIMPSON-1. CLEAN BRAKE DRUMS. REMOVE 1m OF SAND BLOWN INTO CELLAR.
		CONTINUE RIGGING UP MUD TANKS. RIG UP WELLSITE OFFICES. (NO COMMS - BURNT OUT POWER ADAPTER).
18:30	5.5	WAIT ON DAYLIGHT.
		RIG: 100% RIGGED DOWN. 90% MOVED. 60% RIGGED UP.
		CAMP: 100% RIGGED DOWN & MOVED, 99% RIGGED UP.
		WINCH TRUCK SENT TO ASSIST FIRST INCOMING TRUCK STUCK AT 20 KM FROM SIMPSON AT 17:30 HRS.
		TRUCKS ARRIVED, (LAST AT 21:00 HRS).
ACCIDENT FREE DAYS:	338	Report by J.Ozolins Report to R. Frazier