

APPENDIX 3

TIME DISTRIBUTION

BROUGHTON 1

DATE	DRILLING REAMING	CORING	RECOVER DROPPED CORE	TRIPS	SERVICE RIG	REPAIR RIG	CASING AND CEMENTING	WAIT ON CEMENT	TEST NIPPLE UP BOP'S	FIT	SURVEY	TEST DRILL STRING	CONDITION MUD	WIRELINE LOG	STANDBY	SET ABANDONMENT PLUGS
18/8	10					1	1	3					1/2			
19/8		14.5		0.5		2	1	6								
20/8		22				1										
21/8	12.5			2.25			2.25	6			1		0.75			
22/8	4.5	11		2.75				1	4.5	0.25						
23/8		22.5		1.5												
24/8		23.5									1/2					
25/8		21		2	0.5						0.5					
26/8		23	0.5								0.5					
27/8		21.5		2.5							0.5					
28/8		17.5		4		2					0.5					
29/8		19		4.5	0.5											
30/8		18.75		3.75					1		0.5					
31/8		11.25		9.25	0.5	2							1			
1/9		20		4												
2/9		12.5		8.75		2.25	0.5									
3/9		13	6	5												
4/9		20		4												
5/9		16		4		4										
6/9		21.75			0.25	1.5					1/2					
7/9		13.75		6.5												
8/9		23.5			0.5							3 3/4				

Appendix 3 Con't

DATE	DRILLING REAMING	CORING	RECOVER DROPPED CORE	TRIPS	SERVICE RIG	REPAIR RIG	CASING AND CEMENTING	WAIT ON CEMENT	TEST NIPPLE UP BOP'S	FIT	SURVEY	TEST DRILL STRING	CONDITION MUD	WIRELINE LOG	STANDBY	SET ABANDONMENT PLUGS
9/9		17		5								1	0.5	0.5		
10/9														15	9	
11/9															24	
12/9															24	
13/9															24	
14/9		22.5			0.5										1	
15/9		15.5		7.5		1										
16/9		8.5		4							1		0.5	10	24	
17/9														10		
18/9														10		1.5
TOTL HRS	27	429.5	6.5	81.75	2.75	16.75	4.5	16	5.5	0.25	5.5	4 3/4	3.25	35.5	106	1.5
%	3.61	57.50	0.87	10.94	0.37	2.24	0.60	2.14	0.74	0.03	0.74	0.64	0.44	4.75	14.9	0.02