

APPENDIX D

WEST MEREENIE 27 FLOW TEST DATA

APPENDIX D: WEST MEREEENIE 27 FLOW TEST DATA

Open Choke (hr:min)	Gas to Surface (hr:min)	Shutin (hr:min)	Flow Duration (min)	Test Complete (hr:min)	Buildup (min)	Choke Size	Gauge Type	Serial Number	Max Flowing Pressure (psi)	Flow Rate (mmscf/d)	Final Shutin Pressure (psi)
Flow Test:	1	Date:	24-Jun-21	Hole Size:	8-1/2"	Test interval:	497.0 - 1063 mMDRT		Formation:	Stairway Sst	
11:20	11:43	12:15	55			80/64	ADA		0.84	Invalid	
Flow Test:	2	Date:	24-Jun-21	Hole Size:	8-1/2"	Test interval:	497.0 - 1066 mMDRT		Formation:	Stairway Sst	
17:20	NGTS	17:50	30			80/64	ADA		0.88	NGTS	
Flow Test:	3	Date:	25-Jun-21	Hole Size:	8-1/2"	Test interval:	497.0 - 1190 mMDRT		Formation:	Stairway Sst to Pacoota P1-240	
3:00	3:00	3:30	30	3:45	0:15	80/64	(Rig)	253393	0.76	TBA	
Flow Test:	4	Date:	25-Jun-21	Hole Size:	8-1/2"	Test interval:	497.0 - 1209 mMDRT		Formation:	Stairway Sst to Pacoota P1-280	
15:34	15:34	16:04	30	17:59	1:55	80/64	(Rig)	253393	33	1.7	
Flow Test:	5	Date:	25-Jun-21	Hole Size:	8-1/2"	Test interval:	497.0 - 1264 mMDRT		Formation:	Stairway Sst; Pacoota P1 & P2	
15:34	15:34	16:04	30	17:59	1:55	80/64	(Rig)	253393	44.5	2.4	317
Flow Test:	6	Date:	6-Jul-21	Hole Size:	6"	Test interval:	1289 - 1313 mMDRT		Formation:	Pacoota P3-10 to P3-90	
17:43	17:43	19:06	36	18:49	30	80/64	(Rig)	253393	2.16	0.6	
Flow Test:	7	Date:	7-Jul-21	Hole Size:	6"	Test interval:	1289 - 1342 mMDRT		Formation:	Pacoota P3-10 to P3-150	
16:34	16:34	17:04	30	18:07	50	80/64	(Rig)	253393	37	2	432
Flow Test:	8	Date:	12-Jul-21	Hole Size:	6"	Test interval:	1289 - 1351.5 mMDRT		Formation:	Pacoota P3-10 to P3-190	
21:00	NGTS	23:30	150	23:30	NA	80/64	ADA		0	0	
Flow Test:	9	Date:	13-Jul-21	Hole Size:	6"	Test interval:	1289 - 1351.5 mMDRT		Formation:	Pacoota P3-10 to P3-190	
4:00	NGTS	6:50	170	8:00	70	80/64	ADA		0	0	